

MICRO STRUCTURE TEST REPORT

GN ALTECH PRIVATE LIMITED	MICRO STRUCTURE TEST REPORT	Report No. MICRO-A6A-2026-01
Customer	Apex Engineering Private Limited	Report Date 28.07.2026
Part Name	Ductile Iron Pump Housing	Part No. PH-801
Quantity	801 Nos.	Batch No. B-0726-04
Daily Heat No.	A6A	Monthly / Yearly Heat No. AY-001 / 2026

TEST RESULTS

Property	Specified Minimum	Specified Maximum	Observed	Unit	Status
Average Nodularity	80	100	85	%	PASS
Nodule Count	100	-	180	per mm2	PASS
Pearlite	30	50	40	%	PASS
Ferrite	50	70	60	%	PASS
Carbide	NIL	NIL	NIL	Text	PASS

Result: PASS **Notes:** Micro structure is acceptable. Carbide is NIL and nodularity is satisfactory.

MACHINE-READABLE DATA	
REPORT_TYPE=MICRO_STRUCTURE	AVERAGE_NODULARITY=85
CUSTOMER=Apex Engineering Private Limited	NODULARITY_UNIT=%
PART_NAME=Ductile Iron Pump Housing	NODULE_COUNT=180
PART_NO=PH-801	NODULE_COUNT_UNIT=per mm2
QTY=801 Nos.	PEARLITE=40
DAILY_HEAT_NO=A6A	FERRITE=60
MONTHLY_HEAT_NO=AY-001	CARBIDE=NIL
YEARLY_HEAT_NO=2026	OVERALL_RESULT=PASS
BATCH_NO=B-0726-04	

Tested By: Lab Technician **Reviewed By:** Quality Manager **Authorized By:** Plant Head